



REPORT TO LANDULPH PARISH COUNCIL WORKING GROUP UPDATE

Please complete and submit this form for any project proposals or Working Group updates to be considered by Landulph Parish Council.

TITLE	Playing Field Working Group Update
DATE OF UPDATE	15 July 2026
ACTIVITIES TO REPORT	The replacement of the playground fence is now complete & looking good. Well done to Philip who put a lot of work into this. We have not yet received the final invoice, but expect there to be a small claim of £375 to cover additional work as a result of the delays from parishioners. Even with this, the total project cost was £21,767.62 against a budget of £21,999.21. Well done Philip again. The repairs to the tractor have yet to be started. The annual inspection happened on 30 June. We have not received the report yet. The land registry search for the Memorial Hall shows that the details of the Council were not up to date. We would like to get the title details of the playing field, so that they can be checked and corrected if necessary. This isn't urgent, we are just getting the governance in order. This will cost £57.98
COUNCILLORS INVOLVED	Cllr P Braund, Cllr L Gawith, Cllr G Braund
RECOMMENDATIONS (including any communications)	Land registry details searched at a cost of £57.98 Additional cost of £375 is approved.
COSTS (ie contractor costs, purchase costs, ongoing costs)	£57.98 paid from the expenditure cost centre for playing field.
Detail any funding required from the Parish Council (Landulph Parish Council to consider affordability / budget / precept; and also whether it has the power to spend on this).	
Decision of full Landulph Parish Council	
Date	15 July 2026